



MEMORANDUM

October 10th, 2017

TO: Planning Board Members
FROM: Lance Hight, Planning Director

RE: No Regular October Planning Board Meeting

The regularly scheduled Planning Board meeting for Tuesday, October 17th, 2017 will not be held.

Ongoing Projects Update:

The 1st Avenue Streetscape project construction is beginning its final stage. All curb extension and median work is complete. This is a busy week for staff and construction crews as the new asphalt and final lane markings are scheduled for Wednesday, October 11th, and Thursday October 12th. This will require street closures for sections of the street during these days. This is a major milestone in the project and will dramatically improve the roadway and the appearance. Landscaping is scheduled in the next few weeks. The final phase is the installation of the brick paver epoxy-friction overlay of the intersections at 2nd Street and 3rd Street. This must occur 30 days after the paving to insure it properly adheres.

The 5-points intersection will be milled and resurfaced with new lane markings and brick paver epoxy-friction crosswalks in coming weeks as well. This work will be completed at night to avoid traffic conflicts.

If you have any questions, or field any questions from citizens, don't hesitate to give them my contact information.